City of North Augusta New Public Safety Fire Station #1 Progress Update August 2020



- **Design Status** The Design work is underway. The Programming Phase, Conceptual Schematic and Design Development Phases are complete. Regular project meetings are being held to provide NAPS feedback to Designers. Construction Drawing phase is ongoing.
- Permitting and Bidding This will follow Design Completion.
- Construction Status This will follow Permitting, Bidding and Contract Award.
- Furniture, Fixtures and Equipment (**FF&E**) Status All of these items have been budgeted and the next stage of planning will start once the Construction Phase is underway.
- **IT/Communications** This Fire Station will be set up just like Station #3 with IT and communication technology built into the station.
- **Project Budget** The Project budget is \$3.8M.
- **Schedule** Preliminary timeframe for project completion is Early Summer 2022 (Difficult to determine schedule risks from COVID-19, these may push the project into the Late Fall 2022).
- Renderings and Site Plan Included with this update.







