

PARCEL	Building	Public/Private	Design Team	Developer	Contractor	MDA Delivery Date	Estimated Completion Date	Construction % Complete	Funds Expended	
А	Stadium	Public	Odell - Mike Woollen, Jonathan Blain ISC - Tad Schultz Stadium Retail Interiors - Wakefield Beasley	Public	Brasfield & Gorrie	Apr-18	Apr-18	100%	\$	35,141,573.23
A1	Left Field Building	Private/ Public Clubhouse for stadium	Odell - Mike Woollen, Jonathan Blain ISC - Tad Schultz	Greenstone	Brasfield & Gorrie	Clubhouse Apr-18; Office Dec-18; Apartments Dec- 18	Clubhouse Apr-18; Office Sept-18; Apartments Dec-18	95%		
A2	Right Field Restaurant	Private	Exterior - Odell - Mike Woollen, Jonathan Blain ISC - Tad Schultz Interior - CFS - Richard Fletcher	Greenstone	Brasfield & Gorrie/ Milestone	Building Shell Apr-	Building Shell Apr-18; Tenant Build- out Oct-18	80%		
В	Stadium Deck	Private	Wakefield Beasley & Assoc - Scott Lewis	Greenstone	TBA	Apr-18	TBA	5%		
С	Office Building	Private	Wakefield Beasley & Assoc	Greenstone	TBA	Dec-18	TBA	N/A		
D	Condos over retail	Private	Wakefield Beasley & Assoc	Greenstone	TBA	Dec-18	Nov-19	N/A		
E	Hotel Deck	Public	Wakefield Beasley & Assoc - Scott Lewis	Public	Brasfield & Gorrie	Dec-18	Apr-18	100%	\$	7,600,000.00
F	Hotel/Conference Center	Private	Wakefield Beasley & Assoc; Rabun Rasche Rector Reese	Ackerman/Greenstone	Brasfield & Gorrie	Dec-18	Dec-18	63%	\$	8,000,000.00
G	Retail/Restaurant	Private	Wakefield Beasley & Assoc	Greenstone	TBA	Dec-18	Apr-19 / Sep-19	N/A		
Н	Single Family	Private	Gordon Dukes	Greenstone	TBA	Dec-18	Sep-19	Designed		
1	Single Family	Private	Gordon Dukes	Greenstone	TBA	Dec-18	Dec-20	Designed		
J	Apartments	Private	Charlan Brock & Assoc	LIV	Land South	Dec-18	Oct-18	80%		
К	Senior Living	Private	ТВА	ТВА	TBA	Dec-18	TBA	N/A		
L	Riverfront Park	Public	WR Toole, Studio 3	Public	TBA	18-Apr	Jun-19	Planning	\$	39,800.38
Infrastructure		Public	Kimley Horn, WR Toole, Cranston	Public	Barnett Southern	18-Apr	18-Apr	65%	\$	4,422,659.84