City of North Augusta: Project Status Report

Updated: September 3, 2019										
1	Total Projects:	: 18								
Project	Department	Βι	ıdget	Fund	Status	Estimated Start	Estimated Complete	% Complete	Notes	
Fire Station 1 Relocation	Public Safety	\$	3,100,000	CPST	Planned for 2019	TBD	TBD	0%		
Public Safety Headquarters Relocation	Public Safety	\$1	1,160,000	CPST	Planned for 2019	TBD	TBD	0%		
Transportation Assistance Program (TAP) Grant	Planning	\$	-	N/A	Application in development	TBD	TBD	0%	ARTS Policy Cmte review in Sept 2019; \$180,000 grant	
Crystal Lake Drive reconstruction	Public Works	\$	25,000	Street Improvement	Planned for 2019	TBD	12/31/19	0%		
Martintown Road Traffic Study	Planning	\$	-	General Fund	RFP posted for consultant services	TBD	TBD	10%	Click here for RFP	
Riverview Park Tennis Court Upgrade	Parks	\$	350,000	Riverfront C/C Redevelopment	Design in progress	TBD	TBD	10%		
Riverfront Amphitheater	Parks	\$	2,500,000	CPST	Approved for construction	TBD	TBD	10%	Design resolution approved 8/19/19 by council	
Riverview Park Street Lighting	Parks	\$	175,000	Riverfront C/C Redevelopment	Winning bid selected, purchase order issued	6/7/19	12/31/19	20%	Solar lights to be installed	
Wayfinding Signage (city-wide)	Planning	\$	28,000	General Fund	Design proposal under review	11/12/18	12/31/19	30%	Project design portion only	
Walnut Lane Reconstruction	Public Works	\$	737,500	Transportation Improvement	Contract awarded	8/26/19	11/30/19	50%	Actual contract cost	
Street Resurfacing (multiple streets)	Public Works	\$	463,300	CPST	Construction in progress	7/15/19	8/30/19	60%	Click here for street resurfacing list	
Sidewalk Additions	Public Works	\$	15,000	Street Improvement	Construction in progress	6/15/19	8/15/19	60%	Pine Grove Ave sidewalk to begin after Labor Day	
Development Code Revisions: Signs	Planning	\$	-	General Fund	Revisions approved by Planning Commission	3/1/19	9/30/19	75%	Next step: Council review and approval	

City of North Augusta: Project Status Report

Greeneway Resurfacing	Parks	\$ 135,000	Riverfront C/C Redevelopment	Construction in progress	7/22/19	8/30/19	75%	Partial SCPRT grant funds
Riverview Park Splash Pad	Parks	\$ 250,000	CPST	Complete	4/1/19	8/2/19	100%	Opened 8-2-19
Reames Road Water Line	Public Services	\$ 10,000	O&M	Complete	5/1/19	7/1/19	100%	
Water System Testing	Public Services	\$ -	O&M	Complete	4/15/19	8/9/19	100%	Required testing every 3 years; labor cost only
Riverview Park Flooring Upgrade	Parks	\$ 60,000	Riverfront C/C Redevelopment	Complete	4/1/19	6/1/19	100%	Flooring replaced on main floor and in basement

Notes:

- Project amouts are listed as budgeted (not actual costs) unless otherwise indicated

- Report is reviewed and updated weekly as appropriate