

City of North Augusta: Project Status Report

Updated: August 5, 2019

Total Projects: 17

Total Value: \$18,983,800

Project	Department	Budget	Fund	Status	Estimated Start	Estimated Complete	% Complete	Notes
Fire Station 1 Relocation	Public Safety	\$ 3,100,000	CPST	Planned for 2019	TBD	TBD	0%	
Public Safety Headquarters Relocation	Public Safety	\$11,160,000	CPST	Planned for 2019	TBD	TBD	0%	
Sidewalk Additions	Public Works	\$ 15,000	Street Improvement	Construction in progress	6/15/19	8/15/19	50%	Spring Grove Ave sidewalk
Development Code Revisions: Signs	Planning	\$ -	General Fund	Revisions approved by Planning Commission	3/1/19	9/30/19	75%	Next step: Council review and approval
Riverview Park Splash Pad	Parks	\$ 250,000	CPST	Complete	4/1/19	8/2/19	100%	Opened 8-2-19
Wayfinding Signage	Planning	\$ 28,000	General Fund	Design proposal under review	11/12/18	12/31/19	30%	Project design portion only
Reames Road Water Line	Public Services	\$ 10,000	O&M	Complete	5/1/19	7/1/19	100%	
Water System Testing	Public Services	\$ -	O&M	In progress	4/15/19	9/30/19	50%	Required testing every 3 years; labor cost only
Greenway Resurfacing	Parks	\$ 135,000	Riverfront C/C Redevelopment	Construction in progress	7/22/19	8/30/19	15%	Partial funding from SCPRT Grant
Riverview Park Flooring Upgrade	Parks	\$ 60,000	Riverfront C/C Redevelopment	Complete	4/1/19	6/1/19	100%	Flooring replaced on main floor and in basement
Riverview Park Street Lighting	Parks	\$ 175,000	Riverfront C/C Redevelopment	Winning bid selected	6/7/19	12/31/19	15%	Solar lights to be installed
Riverview Park Tennis Court Upgrade	Parks	\$ 350,000	Riverfront C/C Redevelopment	Design in progress	TBD	TBD	10%	
Street Resurfacing (multiple streets)	Public Works	\$ 463,300	CPST	Construction in progress	7/15/19	8/30/19	15%	Click here for street resurfacing list
Walnut Lane Reconstruction	Public Works	\$ 737,500	Transportation Improvement	Contract awarded	9/1/19	11/30/19	0%	Actual contract cost
Riverfront Amphitheater	Parks	\$ 2,500,000	CPST	Design in progress	TBD	TBD	10%	

City of North Augusta: Project Status Report

Martintown Road Traffic Study	Planning	\$	-	General Fund	RFP for consultant in development	TBD	TBD	0%	Waiting for notice to proceed from SCDOT; RFP to be posted when received
Transportation Assistance Program (TAP) Grant Application for Knobcone Ave Sidewalk	Planning	\$	-	N/A	Application in development	TBD	TBD	0%	ARTS review in August 2019; \$180,000 grant requested

Notes:

- Project amounts are listed as budgeted (not actual costs) unless otherwise indicated
- Report is reviewed and updated weekly as appropriate